



Final Jan-Mar 2021 (1/1/2021 - 3/31/2021) Contract Status Report As Accepted

Data Current as of: 02/6/2023
Report Printed: 02/6/2023

Project: 1992-026-01 Grande Ronde Model Watershed

Current Status Report Period: Final Jan-Mar 2021 (1/1/2021 - 3/31/2021)

Contract: 84586

Current Status Report Submitted: 04/13/21

Title: 1992-026-01 EXP UGR CHICKEN CREEK HEADWATERS SMALL STREAMS

Current Status Report Accepted: 04/14/21

Contractor: US Forest Service (USFS)

Previous Status Report Submitted: 02/16/21

COTR: Hauser, Tracy

Previous Status Report Accepted: 02/18/21

C	= Complete
G	= will complete by the end date
Y	= may not complete by the end date
R	= will not complete by the end date

Gray-shaded milestones are Complete, Canceled, or outside the scope of the current reporting period.

A:165. Environmental Compliance

Milestone Title	Start	End	New End	Complete	Oct-Dec	Final	Contractor Comments	BPA Comments
A. HIP Risk Determination (F&W HABITAT ACTIONS ONLY) : Contact BPA EC Lead for risk determination	03/01/20	03/15/20		Yes		C		
B. Use Best Management Practices to stabilize soils and prevent spread of noxious weeds	03/01/20	11/30/20		Yes		C		
C. Determine if contract work could adversely affect Pacific lamprey	03/01/20	11/30/20		Yes		C		
D. Report lamprey observation and catch data to USFWS by Feb. 15	03/01/20	02/15/21		Yes	G	C	No lamprey observed.	
E. Inspect water craft, waders, boots, etc. to be used in or near water for aquatic invasive species	03/01/20	11/30/20		Yes		C		
F. Inspect and, if necessary, wash vehicles and equipment infested with terrestrial invasive species	03/01/20	11/30/20		Yes		C		
G. Participate in ESA Consultation	03/01/20	03/15/20		Yes		C		
H. Provide information for Section 106 Cultural review	03/01/20	03/15/20		Yes		C		
I. Obtain/Renew applicable local, state, federal and tribal environmental permits	03/01/20	03/15/20		Yes		C		
J. Deliverable: Environmental Compliance Completed		03/31/21		03/31/2021	G	C		

B:29. Upper Chicken Creek Wood Placement

Milestone Title	Start	End	New End	Complete	Oct-Dec	Final	Contractor Comments	BPA Comments
A. Environmental compliance requirements complete	03/01/20	03/15/20		No				
B. Contract Administration	03/01/20	11/30/20		Yes		C		
C. Create, transport, and stage woody debris	03/01/20	11/30/20		Yes		C		
D. Construct structures at 100 sites on Upper Chicken Creek	03/01/20	11/30/20		Yes		C		



B:29. Upper Chicken Creek Wood Placement

Milestone Title	Start	End	New End	Complete	Oct-Dec	Final	Contractor Comments	BPA Comments
E. Rehabilitate areas where soil disturbance occurs	03/01/20	11/30/20		Yes		C		
F. Provide final metrics	03/01/20	12/31/20		Yes		C		
G. Deliverable: Large Wood Structure Construction/Placement		12/31/20		12/31/2020		C		

C:29. West Fork Chicken Creek Wood Placement

Milestone Title	Start	End	New End	Complete	Oct-Dec	Final	Contractor Comments	BPA Comments
A. Environmental compliance requirements complete	03/01/20	03/15/20		No				
B. Contract Administration	03/01/20	11/30/20		Yes		C		
C. Create, transport, and stage woody debris	03/01/20	11/30/20		Yes		C		
D. Construct structures at 60 sites on West Fork Chicken Creek	03/01/20	11/30/20		Yes		C		
E. Rehabilitate areas where soil disturbance occurs	03/01/20	11/30/20		Yes		C		
F. Provide final metrics	03/01/20	11/30/20		Yes		C		
G. Deliverable: Large Wood Structure Construction/Placement		03/31/21		03/31/2021	G	C		

D:29. North Fork West Chicken Creek Wood Placement

Milestone Title	Start	End	New End	Complete	Oct-Dec	Final	Contractor Comments	BPA Comments
A. Environmental compliance requirements complete	03/01/20	03/15/20		No				
B. Contract Administration	03/01/20	11/30/20		Yes		C		
C. Create, transport, and stage woody debris	03/01/20	11/30/20		Yes		C		
D. Construct structures at 20 sites on North Fork West Chicken Creek	03/01/20	11/30/20		Yes		C		
E. Rehabilitate areas where soil disturbance occurs	03/01/20	11/30/20		Yes		C		
F. Provide final metrics	03/01/20	12/31/20		Yes		C		
G. Deliverable: Large Wood Structure Construction/Placement		12/31/20		11/30/2020		C		

E:119. Project/Contract Administration

Milestone Title	Start	End	New End	Complete	Oct-Dec	Final	Contractor Comments	BPA Comments
B. Facilitate inputting Cost Share information into Pisces at the Project level	03/01/20	11/01/20		Yes		C		
C. Comply with all applicable federal, state, tribal and local safety requirements, including reporting	03/01/20	12/31/20		Yes		C		



E:119. Project/Contract Administration

Milestone Title	Start	End	New End	Complete	Oct-Dec	Final	Contractor Comments	BPA Comments
D. Prepare habitat SNAPSHOT of Chicken Creek Headwater Small Stream Project	03/01/20	03/15/21		No	G	R	Working on the snap shot. Need some information from GRMW drone flights and have not received them, yet.	ok
E. Submit as-built drawings and daily construction logs	03/01/20	11/30/20		Yes		C		
F. Deliverable: Successful Project Administration		03/31/21		No	G	R	Working on habitat snapshot and Final report.	ok

F:132. Chicken Creek Headwaters Small Streams Completion Report - March 2020 - March 2021

Milestone Title	Start	End	New End	Complete	Oct-Dec	Final	Contractor Comments	BPA Comments
A. Deliverable: Upload Chicken Creek Headwaters Small Streams Completion Report		03/31/21		No	G	R	Working on Final Report. Need some info. from GRMW.	that's fine

Contractor Comments

BPA Comments